

**Nevada County ARPA Outdoor Visitor Safety Fund Grants
PROJECT AND EXPENDITURES REPORT**

Reports will be reviewed by Nevada County staff or designee, and information in this report will be shared on the Nevada County website available at [American Rescue Plan Act \(ARPA\) | Nevada County, CA \(mynevadacounty.com\)](https://www.mynevadacounty.com)

NOTE: Reporting Periods commence 10 days after the end of each quarter, starting on 4/10/2022 and are required every quarter thereafter. This Reporting Period (insert date) April 1 – June 30, 2024

Subaward Number:	
Awardee Legal Name:	South Yuba River Citizens League
Date:	January 9, 2024
Point of Contact:	Julie Pokrandt
Email:	julie@yubariver.org
Street Address:	313 Railroad Ave Suite 101
City:	Nevada City, Ca
Zip:	95959

Total Award Amount:	\$75,000
Brief Project Description:	Mile Marker Project for Wild & Scenic Trails of S. Yuba River

Please provide info for at least one of the following:

DUNS	TIN	UEI
796-689-164	68-0171371	

Project Status: (check one)

Not started Completed less than 50% Completed 50% or more Completed

Please Respond to the following:

Are you registered in SAM.gov?	
In the preceding fiscal year, did your organization receive 80% or more of your annual gross revenue from federal funds?	
In the preceding fiscal year, did your organization receive \$25 million or more of its annual gross revenue from federal funds?	

Grant Activity:

Budget Items	Funds Proposed FY 2021/22	Funds Proposed FY 2022/23	Funds Proposed FY 2023/24	Total Proposal	Amount Spent Through Previous Reporting Period	Amount Spent This Reporting Period	Total Spent To-Date
Salaries and Benefits		49,440		49,440	22,254.00	\$12,516.50	\$34,770.50
Services and Supplies		26,500		26,500	4,920.24	\$558.58	\$5,478.82
Contracts for Service Delivery							
Equipment Purchases							
Other Expenses							
TOTAL		\$75,000		\$75,000	\$27,174.24	\$13,075.08	\$40,249.32

Describe progress you have made towards your grant objectives that increase **resiliency**, support **recovery**, and provide **relief**. Please describe how progress is measured (e.g. number of people reached, project milestones completed) and include information on beneficiaries served, both direct and indirect. *Please limit response to one page or less.*

Q2 Summary: April 1st – June 30th 2024

In the last reporting period, we completed the installation of Carsonite posts on most of the trails currently included in this project. To complete this effort, we installed mile marker signage on the Doolittle Trail, which can be accessed from the Tahoe National Forest Gold Quartz Day Use Area and placed intersectional signage at the conjunction of the South Yuba Trail with both the Humbug Trail and Missouri Bar Trail. We also continued coordinating with California State Parks to have Trail Abbreviation Keys Installed at trailhead kiosk at Bridgeport State Park, Independence East, and Hoyt's. Additional coordination with BLM allowed for the same signage to be placed in several other sites where users can access the South Yuba Trail.

Given that this project is nearing completion, we have shifted our efforts on public outreach related to visitor safety and instructions for using the newly implemented signs when on the trail. SYRCL's River Ambassadors have been leading this effort.

SYRCL created and printed out large maps that are specific to each section of river where the Ambassadors are stationed and interacting with visitors. This has supported the project goal of increasing visitor safety and wayfinding capacity throughout the South Yuba canyon.

SYRCL also created a tri-fold pamphlet about the Mile Marker system, which will be passed out this

summer at River Ambassador booths.

In the next quarter we anticipate receiving an invoice from Sierra Gold Parks Foundation for trailhead kiosks to be purchased in addition to the 8 kiosks that they were able to purchase. SYRCL has chosen to use this avenue to meet the Trailhead Kiosk deliverable for this project so that the signage throughout the South Yuba Canyon has a consistent messaging and design.

We also anticipate receiving an invoice from Bear Yuba Land Trust for their outreach efforts to private landowners that are part of the South Yuba trail system.

In addition to the array of work that has been done to move this project closer to completion, we have also highlighted it on the SYRCL website (yubariver.org), in news articles and in posts on social media.

Describe any discrepancies between the budget expended as reported above from the submitted Line Item Budget (Attachment A) from your RFA.

Provide receipts and verification of expenditures *i.e. canceled checks, contracts, invoices, receipts*

Can be provided as attachments

Other comments

<https://yubariver.org/posts/celebrating-the-completion-of-the-south-yuba-river-trail-markers-project/>

Date submitted: July 9, 2024

Report submitted by (name/title): Julie Pokrandt, Development Director
(Please type your name and title above, no wet signature is needed)