

**Nevada County ARPA Outdoor Visitor Safety Fund Grants  
PROJECT AND EXPENDITURES REPORT**

Reports will be reviewed by Nevada County staff or designee, and information in this report will be shared on the Nevada County website available at [American Rescue Plan Act \(ARPA\) | Nevada County, CA \(mynevadacounty.com\)](https://www.mynevadacounty.com)

**NOTE: Reporting Periods commence 10 days after the end of each quarter, starting on 4/10/2022 and are required every quarter thereafter. This Reporting Period (insert date) Jan 1 – March 31, 2025**

<b>Subaward Number:</b>	SR 23-4131
<b>Awardee Legal Name:</b>	South Yuba River Citizens League
<b>Date:</b>	April 7, 2024
<b>Point of Contact:</b>	Alecia Weisman, Watershed Science Director
<b>Email:</b>	alecia@yubariver.org
<b>Street Address:</b>	313 Railroad Ave, Suite 101
<b>City:</b>	Nevada City, CA
<b>Zip:</b>	95959

<b>Total Award Amount:</b>	\$59,000
<b>Brief Project Description:</b>	Van Norden Recreation Trails

**Please provide info for at least one of the following:**

DUNS	TIN	UEI
	68-0171371	

**Project Status: (check one)**

Not started    Completed less than 50%    Completed 50% or more    Completed

**Please Respond to the following:**

Are you registered in SAM.gov?	Yes
In the preceding fiscal year, did your organization receive 80% or more of your annual gross revenue from federal funds?	No
In the preceding fiscal year, did your organization receive \$25 million or more of its annual gross revenue from federal funds?	No

**Grant Activity:** No grant funds have been spent to date. All progress toward grant objectives thus far has been covered with match funds.

Budget Items	Funds Proposed FY 2021/22	Funds Proposed FY 2022/23	Funds Proposed FY 2023/24	Total Proposal	Amount Spent Through Previous Reporting Period	Amount Spent This Reporting Period	Total Spent To-Date
Salaries and Benefits							
Services and Supplies							
Contracts for Service Delivery							
Equipment Purchases							
Other Expenses							
<b>TOTAL</b>							

Describe progress you have made towards your grant objectives that increase **resiliency**, support **recovery**, and provide **relief**. Please describe how progress is measured (e.g. number of people reached, project milestones completed) and include information on beneficiaries served, both direct and indirect. *Please limit response to one page or less.*

This quarter, match funds have been spent to support development of interpretive signage for the future Van Norden Soda Springs trailhead and associated loop trail. Final printed signs for 12 of the 15 signs have been received as of 3/31/2025. SYRCL has continued working with Jen Rain (Independent illustrator) and the Washoe Tribe on the three Indigenous focused signs for the trailhead and future loop trail.

Last quarter, PDF versions of the two final interpretive signs were submitted with the quarterly report. SYRCL plans to work with Nevada County to share copies of all final interpretive signage via a file sharing link, as the files are complete and will work to share the 10 complete signs in April 2025.

This quarter, SYRCL requested information from Nevada County staff on the timeline for the release of an RFB to hire a design engineer (contractor) to complete the final design work needed to support the implementation of this project. It was previously anticipated that the necessary design work for the project would be complete by fall 2025, which would have supported implementation of the Van Norden Soda Springs Trailhead and Hub West Visitor Center in fall of 2025. However, the RFB has still not yet been released by the County, which will cause significant delays to this project.

The design process is expected to take 6-9 months which pushes any implementation work to fall of 2026, since Soda Springs is typically under snow from November until June and has limited work periods until after August 31<sup>st</sup> due to nesting birds. Due to significant delays with hiring a contractor for design

work caused by the delay in the RFB release, the Outdoor Visitor Safety Funds for this project will not begin being expended until fall of 2026. SYRCL would like to discuss a potential extension of these funds to support implementation in 2026.

Describe any discrepancies between the budget expended as reported above from the submitted Line Item Budget (Attachment A) from your RFA.

Provide receipts and verification of expenditures *i.e. canceled checks, contracts, invoices, receipts*

No expenditures at this time

Other comments

Date submitted: April 10, 2025

Report submitted by (name/title): Alecia Weisman, Watershed Science Director

(Please type your name and title above, no wet signature is needed)